



Project Update

Construction Update

Technology Project Status

New data racks and new cabling throughout the buildings to support the new VOIP and network system.

✓ Project completed June 2020

- PVM
- Maintenance Center
- Stadium
- Middle School
- Transportation Center
- Brewerton Elementary
- AA Cole
- Millard Hawk
- Hastings Mallory
- CSI

Construction Update

Phase 1

- PVM- Work Continuing -77% Complete
 - Roof replacement continues
- Millard Hawk Elementary – (Work Completed)
- Middle School – (Work Completed)
- Brewerton Elementary – (Work Completed)
- AA Cole Elementary – (Work Completed)
- Hastings-Mallory Elementary– (Work Completed)

Construction Update

Phase 2

- **PVM High School – 63% Complete**
 - Work to complete
 - Auditorium renovation
 - Band and chorus room renovations
 - Boilers
 - Gymnasium Renovation
- **Millard Hawk -89% Complete**
 - Work to complete
 - Epoxy terrazzo flooring
 - Exterior windows
 - Exterior EFIS
- **Brewerton -32% Complete**
 - Work to complete
 - Fin tube installation
 - Locker Room Ceilings
- **AA Cole -84% Complete**
 - Work to complete
 - Boilers
 - New Cafetorium Floor
- **Middle School -82% Complete**
 - Work to complete
 - Chiller startup
- **Hastings-Mallory -86% Complete**
 - Work to complete
 - New Cafetorium Floor

Security Project Milestone Schedule

- SED Approval: May 2020
- Pre-Bid: June 17, 2020
- Bid Open: June 30, 2020
- BOE Award: July 6, 2020
- Construction: July 20, 2020 – September 2021

Questions??