

Project Update





Construction Update

Technology Project Status

- ✓ Buildings operating on new network
 - PVM
 - Maintenance Center
 - Stadium
 - Middle School
 - Transportation Center
 - Brewerton Elementary
 - AA Cole
 - Millard Hawk
 - Hastings-Mallory
 - CSI

Construction Update

Phase 1

- Millard Hawk (Work Completed)
 New Roof Membrane
 Steel Reinforcement for snow load
 New Ceilings/Lighting in reinforced areas
 Masonry improvements
- Middle School (Work Completed)
 - ➤Masonry improvements
 - Drainage improvements
 - ➢ Resurfaced tennis courts

- PVM- (Work Continuing)
 - Roof replacement continues shutdown for winter will restart in spring when school is out.

Construction Update

Phase 2

- PVM High School
 - New Career Center
 - New Skool Beans
 - Crawl space abatement
 - Auditorium Demo
- Middle School
 - ➢2 New Boilers
 - New Outside Chiller Pads

- AA Cole
 - 2 New Boilers
 Electrical Panel Upgrades
 Upgraded Fire Alarm System
 New HVAC reheat coils
 - Millard Hawk New Corridor Walls Area 1 New Classroom Doors/Hardware Area 1 New Epoxy Terrazzo Floor Area 1 New Corridor lighting Area 1 Electrical Panel Upgrades Area 1 New HVAC Pumps New HVAC reheat coils





Security Project Update







Security Project Milestone Schedule Review

- Design: June 2019-December 2019
- Submit to SED: Early December (May be looking at 3-party review)
- SED Approval: February 2020
- To Bid: March 2020
- BOE Approval: April 2020
- Construction: June 2020- October 2021

AA Cole Elementary


Secure Vestibule/ Main Office Reconfiguration Exterior Door Replacement Interior Door/Hardware Replacement Window Replacement Window Film/Tinting Bollards







Brewerton Elementary

Secure Vestibule/ Main Office Reconfiguration Exterior Door Replacement Interior Door Replacement Window Film/Tinting









Millard Hawk Elementary


Secure Vestibule/ Main Office Reconfiguration Exterior Door Replacement Interior Door/Hardware Replacement Window Replacement- half of building Window Film/Tinting Bollards






CSI


Secure Vestibule/ Main Office Reconfiguration Interior Door/Hardware Replacement Window Film/Tinting






Middle School


Secure Vestibule/ Main Office Reconfiguration Interior Door/Hardware Replacement Window Film/Tinting Bollards






High School

Secure Vestibule/ Main Office Reconfiguration Exterior Door Replacement Interior Door/Hardware Replacement Window Replacement- half of building Window Film/Tinting District Office Door Installation Bollards



NEW VESTIBULE



Questions??